



I-84 HARTFORD PROJECT

I-84 Hartford Project Public Advisory Committee Meeting #19


March 28, 2019





Meeting Agenda

1. Welcome / Introduction of New Members (5 min)
2. Construction Staging (50 min)
3. Environmental Documentation (15 min)
4. Next steps (5 min)
5. Capital Gateway Master Plan (15 min)





Welcome / Introduction of New Members





New PAC Members

- Lt. Eric Murray, State Police – replacing Lt. Marc Petruzzi
- Bert Orr, St. Francis Hospital – replacing Mark Teare
- Nakisha Strickland, CREC – replacing Christine Vierira
- Keith Chapman, Town of East Hartford - replacing Tim Bockus
- Rich Gentile, Town of East Hartford alternate
- Ariana Basche, Trinity College - replacing Karolina Kwiecinski



Construction Staging





Transportation Demand Management

- Temporary Traffic Control
- Transportation Operations
- Public Information and Outreach

Temporary Traffic Control Strategies

- Construction phasing / staging
- Ramp relocations
- Night / weekend work
- Off-site detours / other improvements
- Accelerated techniques





There are Two Ways to Construct a Road Project

1) Conventional construction

OR

2) Accelerated construction



Features of Conventional Construction


- Construct new bridge elements on site
- Maintains traffic
- Has longer duration (typically)
- Can be costly because of temporary roads / bridges and longer duration
- I-84 will likely be a mix of conventional and accelerated





Examples in New England


- Pearl Harbor Memorial Bridge (Q-bridge), New Haven
- I-84 Waterbury widening
- Boston Central Artery





One Example of I-84 Lowered Highway Construction

- Relocate railroad and CT *fastrak* first
- Utilize off-line highway construction to maintain capacity
- Requires additional analysis





Lowered Highway Construction Example


Phase 1: Railroad / CTfastrak / Multimodal Station





Lowered Highway Construction Example

Phase 1: Highway Traffic Patterns





Lowered Highway Construction Example

Phase 1: Potential Capitol Avenue Detour





I-84 HARTFORD PROJECT





Lowered Highway Construction Example


Phase 1: Potential Capitol Avenue Detour





Lowered Highway Construction Example

Phase 1: Potential Capitol Avenue Detour





Lowered Highway Construction Example

Phase 1: Railroad / CTfastrak / Multimodal Station





Lowered Highway Construction Example


Phase 2: Western I-84 / Asylum Hill Local Roads





Lowered Highway Construction Example

Phase 2: Highway Traffic Patterns





Lowered Highway Construction Example

Phase 2: Western I-84 / Asylum Hill Local Roads





Lowered Highway Construction Example

Phase 2: Western I-84 / Asylum Hill Local Roads





Lowered Highway Construction Example


Phase 3: New local roads and interchange near Bushnell Park





Lowered Highway Construction Example


Phase 3: Highway Traffic Patterns






Lowered Highway Construction Example

Phase 3: New Local Roads and Interchange Near Bushnell Park





I-84 HARTFORD PROJECT





Lowered Highway Construction Example

Phase 3: New Local Roads and Interchange Near Bushnell Park





Lowered Highway Construction Example


Phase 4: Complete Middle Section of I-84 / Broad St





Lowered Highway Construction Example

Phase 4: Highway Traffic Patterns





Lowered Highway Construction Example

Phase 4: Complete Middle Section of I-84 / Broad St





Lowered Highway Construction Example


Phase 5: Final Ramp Construction and Capitol Ave





Lowered Highway Construction Example


Phase 5: Final Ramp Construction and Capitol Ave





Lowered Highway Construction Example

Phase 5: Highway Traffic Patterns





Lowered Highway Construction Example

Phase 5: Final ramp construction and Capitol Avenue





Lowered Highway Construction Example *Construction Complete*



Features of Accelerated Construction

- Construct many elements offsite, called prefabrication
- Has some periods of partial / full lane or road closures
- Has shorter duration (typically)
- Can be less costly, because of limited temporary construction and shorter construction duration





Examples of Accelerated Construction in CT

- Bridge over I-84, Southington
- Route 1 bridge replacement over I-95, Stamford (expected in June 2019)





Lowered Highway Construction Example

- Can practicably and feasibly be built
- Likely be conventional with some accelerated elements
- Does not have to have a negative impact upon the economy and people of Hartford





For large projects in urban areas, multi-year construction:

- I-880, West approach of the San Francisco Bay Bridge
- Boston Central Artery Tunnel
https://www.fhwa.dot.gov/majorprojects/lessons_learned/central_tunnel.cfm
- Seattle Alaskan Way Viaduct
https://www.fhwa.dot.gov/majorprojects/lessons_learned/awv_ev_lessons_learned62508.pdf
- Oakland's Cypress Freeway
<https://www.fhwa.dot.gov/publications/publicroads/98marapr/cypress.cfm>
- New Mexico “Big I”
https://www.fhwa.dot.gov/majorprojects/lessons_learned/collaborative.pdf#page=45
- I-81 in Syracuse, NY (NEPA study) <https://www.dot.ny.gov/i81opportunities/about>
- South Capitol Street Corridor Project, Washington DC



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE SEISMIC SAFETY PROJECTS

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

West Approach West Span Yerba Buena Island Transition SAS Skyway Oakland Touchdown

FACT SHEET

West Approach

Seismic safety work involves completely removing and replacing this one-mile section of freeway in its original footprint, as 280,000 vehicles continue to travel over it each day!

PROJECT OVERVIEW

The West Approach refers to a one-mile stretch of Interstate 80 linking San Francisco to the Bay Bridge. It is delineated by Fifth Street and the San Francisco anchorage on Beale Street. Seismic safety work on the West Approach involves completely removing and replacing this one-mile section of freeway in its original footprint, as 280,000 vehicles continue to use the bridge each day!

As part of this \$429 million retrofit-by-replacement project to rebuild the West Approach, the double-deck roadways from 3rd Street to the anchorage are being rebuilt so that each deck will have independent columns and foundations.

CONSTRUCTION ELEMENTS

Of the many seismic retrofit projects planned for the Bay Bridge, efforts to rebuild the West Approach occur in the most densely populated area. Some of the work, which has mobilized enormous demolition and construction equipment from all over the country, takes place within feet (or even inches) of apartment buildings and offices South of Market Street in San Francisco. In an effort to keep traffic moving and to minimize neighborhood disruptions, the project is being performed through a series of six highly complex phases of demolition and construction.

A WHOLE NEW APPROACH

A one-mile stretch of I-80 approaching the bridge, and two on- and three off-ramps, will be demolished and completely rebuilt. The work

Key Facts

- Project Start Date: 2003
- Anticipated Completion Date: 2009
- Construction Contractor: Tutor-Saliba Corporation
- Year that the San Francisco-Oakland Bay Bridge opened to traffic: 1936

required to rebuild the West Approach is being performed through an elaborately choreographed stages, as each section of the one-mile freeway is demolished and rebuilt one section at a time. To ensure public safety, the work often requires major lane reconfigurations, traffic shifts, and temporary deck closures. Vehicles are detoured onto temporary roadways as the original structures are demolished and rebuilt. When the new structures are completed, traffic is once again shifted and the temporary structure is demolished.

Work on the West Approach is one of a series of seismic safety projects to strengthen the Bay Bridge. Seismic retrofit work on the bridge's West Span was completed in 2004. Work to completely replace the original eastern span started in 2002. Replacing it will be a dramatic: Self-Anchored Suspension (SAS) span, a 1.2-mile long Skyway and a touchdown near the Oakland Toll Plaza. A temporary transition structure at Yerba Buena Island will be required, to allow traffic to safely use the existing bridge and tunnel while the tie-in to the new bridge is completed. After these seismic safety projects are completed, the original eastern span will be demolished.

For more information about the West Approach, visit www.baybridgeinfo.org

SCHEDULING IS KEY

Most of the major demolition and construction work is scheduled at a time when it will be least disruptive to the 280,000 vehicles crossing the bridge each day. However, as with any project of this magnitude, traffic backups and neighborhood impacts are likely to occur. Bridge builders continue to go to extreme lengths to minimize these impacts by scheduling work over weekends and at night. Sometimes it means consolidating work into a condensed time frame. Often, hundreds of workers must toil around the clock to get the job done before heavy commute-hour traffic begins.

LABOR DAY CLOSURE

The most challenging work on the West Approach occurred over Labor Day weekend in 2006, when a 1,000-foot segment of roadway on the upper deck was removed in just 77 hours. The roadway is being replaced with a new, seismically upgraded structure. This



required the erection of a system of steel beams and columns to support 400 feet of the lower deck; the removal of steel and concrete reinforcements, including 25-ton structural steel bolsters and 22-ton steel columns; the processing of concrete and steel; and the removal of many tons of debris. Extensive plans were also made for dust control, safety monitoring, milestone tracking, and risk mitigation. The work also involved the cooperation of numerous transportation agencies, airports, emergency service providers and many cities and counties.

KEEPING EVERYONE INFORMED

Keeping neighbors, motorists, and the general public informed has been key during major demolition and construction work on the West Approach. Outreach efforts include community meetings, door-to-door canvassing, the staffing of a project hotline, mailings, public service announcements, and media and legislative outreach.

The work on the West Approach over Labor Day weekend required the project's most extensive outreach campaign, beginning several weeks in advance of the closure and intensifying as it neared. The campaign extended from Mendocino to Bakersfield. It included television, radio, and print announcements; the distribution of nearly one million fact sheets to airports, hotels, hospitals and other venues; and extensive canvassing of residential and commercial neighborhoods.

Because of this comprehensive public outreach, motorists avoided the bridge over Labor Day weekend, and workers were able to finish this enormous task on time!



This is one in a series of fact sheets available on the San Francisco-Oakland Bay Bridge Seismic Safety Projects published by the
BAY BRIDGE PUBLIC INFORMATION OFFICE
 311 Burma Road, Oakland, CA 94607
 Tel: 510.286-7144
 email: info@baybridgeinfo.org



Transportation Operations

- Transit service / incentives
- Off-site operational multi-modal improvements
- Work zone ITS
- Monitoring and information





Transit Options

- *CTrail* / *CTfastrak* open during highway work
- Promote transit / reduce SOV
- Free / reduced fares?





Outreach to the Public (e.g. Q-Bridge, New Haven)





Public / Motorist Awareness

- Press / media / brochures
- Communication on traffic shifts
- Internet (e-blasts / website)
- Promotion of other modes / transportation options
- Coordination with major employers / key stakeholders






Environmental Documentation






NEPA / CEPA Process

***WE ARE
HERE***





NEPA / CEPA Process





Objectives of NEPA Process on I-84 Hartford Project

- Document impacts
- Document mitigation and environmental commitments
- Recommend a Preferred Alternative (highway alignment and local interchanges)
 - Introduce additional corridor features as part of the Preferred Alternative (e.g. CT *fastrak* alignment, multimodal station area, trident road connections)
- Produce ROD






Objectives of the Design Process

- Focus on details
- Continue public involvement
- Produce final design





Next Steps





How You Can Stay Involved

- Continue to follow the project
 - E-bulletins, newsletters, events
- Review the DEIS
- Attend the DEIS hearing
- Submit comments
 - In person and / or in writing
- Participate in any PAC meetings /
- working sessions during the design process





Capital Gateway Master Plan





Thank You!

Thank you for your time. We appreciate your commitment to helping us reach the best possible solution for the State of Connecticut, the Capitol Region, and the City of Hartford.

-Your I-84 Hartford Project Team